

Pk 6 = 6

05/09/2022

Dismantling of Existing Culverts at Judicial layout 21st cross Road, 15th Main Road at 22nd cross & 10th Main Road

06/09/2022

Dismantling of Culverts Judicial layout 9th Main Road, 8th Main Road, Allatandra 2nd cross Road

07/09/2022

Remove & Refixing of footpath slab Judicial layout 21st cross Road, 15th cross Road

08/09/2022

Desilt work progressing at Judicial layout 1st cross Road from 15th Main Road

09/09/2022

Remove and Refixing of footpath slab Judicial layout 1st cross Road from 8th Main Road

10/09/2022

Drift work progressing at 2nd cross from
Railway parallel road, 8th Main Road

12/09/2022

~~AS~~ CA

Removed footpath slab for Drift work 1st
Main Road from 7th cross Road & also Refixing
of footpath slab done.

13/09/2022

~~AS~~ CA

Drain Drift work progressing at 1st Main Road
from 7th cross & Refixing of footpath slab
done.

14/09/2022

~~AS~~ CA

Remove & Refixing of footpath slab for Drain
Drift Allatasandra 1st cross Road

15/09/2022

~~AS~~ CA

Remove & Refixing of footpath slab cross Road
from 3rd A cross Road, cross Road from cross Road
allatasandra, cross Road (2) and 21st Main Road

16/09/2022

Remove & Refixing of footpath slab Allatasandra
Main Road, 1st Main Road from 7th cross Road

~~AS~~ CA

19/09/2022

In Judicial layout Drain Desilt work progressing
7th cross from 1st B Main Road, 3rd cross Road
2nd cross Road, 1st cross Road

20/09/2022

Earthwork Excavation for drain work at
21st cross Road and 21st cross Road, 15th Main
Road, and 15th Main Road

21/09/2022

per work and Earthwork Excavation for
drain work progressing for these roads 21st cross
21st cross Road & 15th Main Road and also
15th Main Road

23/09/2022

Earth work Excavation work progressing at
1st cross Road from 15th Main Road, 10th Main
Road and also 9th Main Road

24/09/2022

Bar bending work progressing at Judicial layout
21st cross Road, 15th Main Road & 15th Main Road
and also per work at 15th Main Road, 10th Main
Road

06/10/2022

Earthwork Excavation for drain work
Road from 9th Main Road and also
bar bending work progressing at Industrial Layout

07/10/2022

~~A~~ GA

per and Earthwork Excavation for drain work
and also future Excavation work 9th Main
& 10th Main Road Industrial Layout

08/10/2022

~~A~~ GA

Earthwork Excavation for drain Left side
as well as Right side 2nd Cross Road from Railway
Parallel Road upto 300meter

10/10/2022

~~A~~ GA

per work and bar bending work progressing
2nd cross Road from Railway Parallel Road
Upto 300meter

11/10/2022

~~A~~ GA

Left Concrete work progressing at Industrial
Layout 8th Main Road, 1st Cross Road & 10th
Main Road

~~A~~ GA

13/10/2022

Bottom Raft Concrete work progressing at
Industrial layout for Culverts 9th Main Road,
10th Main Road & also 15th Main Road

18/10/2022

Bottom Raft Concrete work for drain at
1st 'A' Main Road, 1st B Main Road, 15th cross
Road fully with Main Road

19/10/2022

Culvert Bottom Raft work progressing at 21st cross
15th Main Road at 2nd cross Road, 10th Main
Road connecting to 1st cross Road and also
8th Main Road

20/10/2022

Earth work Excavation for P.M. Drain work
at 7th cross from 1st Main Road at Industrial
layout and also drain desilt work progressing
at Allatasandra Main Road from Inagahana

21/10/2022

Drain Desilt work and also debris
clearing work at Industrial layout 21st cross,
21st cross, 15th Main Road & 2nd cross Road

26/10/2022

Drain Ditch work progressing at Allala Sandra
2nd cross road, 2nd cross road, 1st cross road
& 3rd A' cross road

27/10/2022

Drain Ditch work and side wall concrete work
progressing at cross road from 3rd A' cross road
2nd cross road, 1st cross road, cross road (J)

28/10/2022

In Industrial layout Drain Ditch work progressing at
21st Main road, En Per (1:32), 1st cross road, from
13th Main road, 10th Main road, 9th Main road
1st cross road from 8th Main road

04/11/2022

In Industrial layout Drain Ditch work progressing
2nd cross road from Railway parallel road
Debris placed on road - cleared

05/11/2022

Demolishing brick work wall at Senior citizen
building and also floor tiles & wall tiles work
at senior citizen building.

AS per
Real

08/11/2022

Demolishing RCC work for staircase at Senior
Citizen building and also Earthwork Excavation
S.M. Gallery Southern, westside, Eastside

10/11/2022

Side wall concrete work progressing for Drain
at Industrial layout as well as Earthwork Excavation
Pump & watchman shed

12/11/2022

Earthwork Excavation by Manual Means for
Senior Citizen building upto depth 1.5 meter
Column C1, C1', C2 & C3

14/11/2022

Filling in foundation with granite / trap broken
Metal Gallery Southern, westside, Eastside
and also Pump & Senior Citizen Columns C1, C1', C2
& C3.

02/12/2022

Senior Citizen building Columns mat concrete
work progressing at Industrial layout and also
side wall concrete for drain with Main Road,
9th Main Road, 1st cross Road from 8th Main
Road

03/12/2022

P.M work progressing at Judicial layout
Gallery Pouthan, westside & eastside

05/12/2022

P.M work progressing at Judicial layout
watchman shed and also senior citizen building

06/12/2022

P.M work for Drain Judicial layout 7th cross
from 1st Main Road

07/12/2022

Bottom Raft concrete work for Judicial layout
Pump & also side wall concrete

08/12/2022

watchman shed plinth beam concrete for long wall
& short wall and also rise the columns at
senior citizen building

09/12/2022

Construction of Embankment with gravel at
Judicial layout play ground

14/12/2022

Electrical work progressing at Judicial layout
Ground floor & also groove cutting in brick
wall Judicial layout

15/12/2022

Slab lining work progressing work at Judicial
layout 21st Cross Road, 15th Main Road, 13th Main
Road, 1st Cross Road from 13th main Road

19/12/2022

Slab lining & pointing work progressing at 10th main
9th Main Road work and kerb lining work

20/12/2022

Slab lining work & pointing work progressing at
1st Cross Road from 9th Main Road, 2nd Cross
Road from Railway Parallel Road

21/12/2022

Side wall concrete work at Railway Parallel
Road & bar bending work for columns at
Senior High School building

23/12/2022

Slab lining & pointing work progressing at Judicial
layout 1st Cross Road & 2nd Cross Road near
Railway Parallel Road

26/12/2022

Drain Capping work and also slab lining & painting work progressing at Allatasandra Main Road, Allatasandra 1st cross Road from allatasandra main Road

27/12/2022

AS at

Slab lining (150mm) thick slab work at 7th cross from 1st cross Main Road Right side.

28/12/2022

AS at

Culvert slab lining & painting work progressing at Judicial layout 2nd cross Road, 15th Main Road at 2nd cross Road, 10th Main Road Connecting to 1st cross Road

29/12/2022

AS at

kerb lining and painting work progressing at 2nd cross Road & 15th Main Road Judicial layout

30/12/2022

AS at

kerb lining & painting work progressing at 15th Main Road, 13th Main Road and also debris removing work progressing at Judicial layout

AS at

03/01/2023

kerb lining work progressing at 1st cross Road
from 13th Main Road these are roads they are
laying 10th Main Road

04/01/2023

kerb lining work progressing at 9th Main Road
1st cross Road from 8th Main Road left side
portion

06/01/2023

kerb lining & painting work progressing at
1st cross Road from 8th Main Road Right
side portion

09/01/2023

kerb lining & painting work progressing at
2nd cross Road from Railway Parallel Road Right
side portion

11/01/2023

kerb lining & painting work progressing at
Railway Parallel Road from 1st cross Road
at Judicial Layout

12/01/2023

kerb lining & drain work for Drain work
progressing at Railway Parallel Road from
2nd cross Road left side portion

AS or Clear


13/01/2023

Epoxy paint work for Sandeep Ungir Krishnan and for cycle track piling rising for paint work and also waterproofing for sump bottom raft, side wall, Watchman shed slab & slab projection. Waterproofing done.


16/01/2023

Construction of block work (400 x 200 x 200) at Judicial layout Gallery Southern, Western side. 

17/01/2023


Construction of block work progressing at Compound wall for Eastern side, Northern side. 

18/01/2023

Construction of block work progressing at Compound wall for western side & Southern side Gallery side. 

20/01/2023

Construction of block work progressing at Compound wall at Judicial layout & also Watchman shed short wall & long wall method. 



27/01/2023

20mm cement
gallory. Southern, playfening work (124) Judicial layout.
Western side, Eastern side of Compound
wall

01/02/2023

20mm thick
Judicial layout
of
Cement playfening work. progressing at
Compound wall Eastern side, Northside
Compound wall

03/02/2023

20mm thick
at Judicial
of
Cement playfening work progressing
layout Compound wall western side
Compound wall

07/02/2023

Watchman shed
at 20mm thick outside playfening work progressing
East side & West side

09/02/2023

Watchman shed outside playfening work progressing
at North & South side and also Watchman shed
parapet wall

10/02/2023

18mm thick
Watchman shed two coat under layer 18mm thick
at (1:5) and top layer 8mm thick cement layer
Mortar (1:3)

14/02/2023

Wall putty work progressing at watchman shed
& also plastering work progressing at compound
wall for top portion.

15/02/2023

Synthetic Enamel paint work progressing at
Judicial layout watchman shed

17/02/2023

External painting work (ie walls with water
proofing cement paint) work for compound
wall & gallery

21/02/2023

Vitrified floor tiles work progressing for Badminton
Court Eastern side & Western side using 20mm thick
(cement Mortar (1:4))

22/02/2023

Vitrified floor tiles work progressing for Badminton
Court North side & Southern side

25/02/2023

Salwood frame of doors fixing work progressing at
watchman shed & also flush door shutter fixed
for watchman shed entrance door.

01/03/2023

Work & 2 panel sliding windows fixing work progressing at watchman shed building & also grill work for windows.

03/03/2023

Erection of structural steel work for gallery work progressing at judicial layout playground

07/03/2023

Erection of structural steel work for gallery work progressing at judicial layout playground

08/03/2023

Erection of structural work progressing at judicial layout playground gallery work progressing & also fixed water tank

09/03/2023

Granite laying work progressing at watchman shed

10/03/2023

Earth work excavation for drain work at 8th May Road right side portion

14/03/2023

Earthwork excavation drain work progressing
at 8th Main Road Judicial layout

17/03/2023

~~AS~~ ~~er~~

Proc work progressing (1:3:6) M10 grade of
common side trench laid place at 8th main
Road

18/03/2023

~~AS~~ ~~er~~

Earthwork excavation for drain work
at 3rd st cross Road & 11th A' cross Road,
9th A' cross Road

20/03/2023

~~AS~~ ~~er~~

Proc work progressing (1:3:6) for these road
11th A' cross Road, 9th A' cross Road Judicial layout

21/03/2023

~~AS~~ ~~er~~

bar bending of steel work progressing for drain
8th Main Road Judicial layout

24/03/2023

~~AS~~ ~~er~~

Steel work in 8th Main Road
spacing main bar & distribution bar #10 @ 100 c/c
spacing @ bar #8 @ 200 c/c

~~AS~~ ~~er~~

25/01/2023

Bottom left work progressing for drain thru main road left & right side portion of road.

27/01/2023

centering work progressing for side wall concrete at 8th main road Judicial layout

05/04/2023

side wall concrete work progressing at 8th main road

06/04/2023

centering work side wall concrete for drain progressing at Judicial layout

07/04/2023

centering work culvert progressing at Judicial - layout 8th main road

10/04/2023

culvert side wall concrete work progressing at Judicial layout 8th main road and also debris removed on the road.

12/04/2023

Earthwork Excavation Judicial layout
Road & Sanjeevappa Main Road Chikka bomma 13th main
Road

13/04/2023

Earth work Excavation 2nd cross
Road at Judicial layout { 24th cross

14/04/2023

per work progressing at 'B' sector 10th cross
Road & Drain Ditch work progressing Judicial
layout Connection to 1st cross Road, Narayana
layout 4th cross Road

15/04/2023

Drain Ditch work progressing at Railway
Road Right side portion of the Road and
left side

17/04/2023

Drain Ditch work progressing at Chikka bomma
4th cross Road, 2nd 'B' cross Road

19/04/2023

For Footpath Earth work Excavation 13th
Main Road, 13th Main Road 1st cross Road three
two roads Earth work Excavation for
foot path done

26/04/2023

Earth work Excavation footpath 10th Main Road
8th Main, 22nd cross Road these three roads.
Earth work Excavation of funds done.

27/04/2023

AS et

per (1:3:6) M10 grade of concrete 13th Main
Road, Panjervappa Main Road, 22nd cross Road
24th cross Road, 1st cross Road from 8th Main
Road

28/04/2023

AS et

per work for footpath 13th Main 1st cross
Road, 10th Main Road, 8th Main Road & 22nd cross
Road

AS et

02/05/2023

Bed correction for Railway Flyover Road & Capping concrete
Railway Flyover Road in Judicial layout and also
debris removed on Roads.

05/05/2023

AS et

Capping concrete work piling Narayanappa
layout 24th cross Road & slab laying work 13th Main
Road, Panjervappa Main Road, 22nd cross Road

AS et

09/05/2023

Drain coping concrete work progressing 26th
& Railway flyover Road, 8th Main Road
Krishnappa house

11/05/2023

A → E

Drain bottom right concrete work progressing
at 13th Main Road, 1st cross Road, for footpath
concrete work for cobble stone

12/05/2023

A → E

Dismantling of cement concrete pavement
1st cross Road, 2nd cross Road, 3rd cross Road
Allatandra village

13/05/2023

A → E

Dismantling of concrete road 3rd A cross Road
cross road from 3rd A cross Road, cross Road at
Allatandra village

16/05/2023

A → E

Dismantling of concrete road at Narayana
layout Main Road & cross road from 3rd A cross
Road

A → E
Rail

17/05/2023

Earth work Excavation for G.R. Road, 1st cross Road, 2nd cross Road, 3rd cross Road, 3rd A' cross Road

18/05/2023

Earth work Excavation of G.R. Road i.e 3rd cross Road, 3rd A' cross Road from 3rd A' cross Road, cross Road connecting Road

19/05/2023

Earth work Excavation of G.R. Road i.e cross Road from 3rd A' cross Road, Narayanappa layout Main Road & also for Asphalt cut portion Excavation work also progressing.

23/05/2023

PCC (1:5:10) done at Allalagandla village 1st cross Road, 2nd cross Road, 3rd cross Road, 3rd A' cross Road, cross Road from 3rd A' cross Road

24/05/2023

PCC laying work (1:5:10) progressing at cross Road, cross Road connecting Road, 1st cross Road, Narayanappa layout Main Road

26/05/2023

RMC concrete work progressing (M30) grade
concrete work at 1st cross Road, 2nd
Road, 3rd cross Road, 3rd 'A' cross Road

30/05/2023

~~A~~ ex

M30 concrete work progressing at cross Road
from 3rd 'A' cross Road, Connecting Road
cross Road from 3rd 'A' cross Road

02/05/2023

~~A~~ ex

M30 concrete work progressing at
layout Main Road & also paving work for
concrete road work also done.

03/05/2023

~~A~~ ex

Groove cutting for for Road work progressing
at 1st cross Road, 2nd cross Road, 3rd cross
Road, 3rd 'A' cross Road, cross Road from
3rd 'A' cross Road, cross Road - cross Road
connecting Road

06/05/2023

~~A~~ ex

Earth work ~~Excavation~~ for
layout 1st Main Road, 1st cross Road, 1st Main
Road & 9th Main Road

~~A~~ ex

07/05/2023

Earth work Excavation for Asphalt Road
8th Main 2nd cross Road, 8th Main 1st cross
Road near Railway parallel road, 17th cross Road

09/05/2023

Earth work Excavation for Asphalt Road
at Judicial layout 1st A Main Road, 1st B Main
Road, 15th Main Road, 13th Main Road

13/05/2023

Earth work Excavation for Cut portions for
asphalt work 21st Main Road, 15th cross Road
14th cross Road, Clock layout 15th A cross Road

14/05/2023

Earthwork Excavation for Cut portions for Asphalt
Work 6th cross Road, Railway parallel Road, 8th main
Road, 17th Main Road, 28th cross Road

16/05/2023

Wet mix macadam laying work progressing at
Judicial layout 1st A Main Road, 1st cross Road,
10th Main Road, 9th Main Road

AS 9A 9B 9C

WED

20/05/2023


Wetmix laying work progressing at 8th Main
Road, 2nd (WSS) Road & 8th Main 1st (WSS)
Road

21/05/2023

A  9A
Rail

Wet Mix laying work for cut footings left
side & right side for these roads, 8th (WSS)
Road, 1st 'A' Main Road, 1st B' Main Road
15th Main Road from 22nd (WSS) Road, 15th Main
Road

22/05/2023

A  9A

Wet Mix laying work for cut position left
side & right side positions 21st (WSS) Road,
21st Main Road, 15th (WSS) Road from 14th Main Road,
14th (WSS) Road

23/05/2023

A  9A
Rail

Wet mix laying work for Gkvc layout
15th 'A' (WSS) Road, 8th Main Road, 1st Main Road,
5th (WSS) Road, 6th (WSS) Road, Railway
Parallel Road, 8th Main Road, 15th Main
Road

A  9A

26/05/2023

Wrt Mix laying for Cut portions 21th cross Road,
1st cross Road, 8' sector 10th - 0' Main Road

27/05/2023

~~AS~~ ea

QAL

Dense, graded Bituminous Maradani laying work
for these roads, Judicial layout 13th, Main Road
5 1st cross Road, 10th Main Road

03/06/2023

~~AS~~ ea

QAL

Dense graded Bituminous Maradani laying work
for these roads, Judicial layout 10th Main Road,
9th Main Road, 8th Main Road 2nd cross Road,
1st cross Road, 7th cross Road

05/06/2023

~~AS~~ ea

DBM laying work Pughising at 1st 'A' Main
Road, 1st 'B' Main Road, 15th Main Road,
13th Main Road, 21st cross Road, 21st Main
Road, 15th cross Road

06/06/2023

~~AS~~ ea

QAL

DBM laying work Pughising at 14th cross Road,
GKVK layout 15th 'A' cross Road, 9th Main Road,
8th Main Road

~~AS~~ ea

07/06/2023

DBM laying work progressing at 11th May Road, 5th cross Road, 6th cross Road, Railway Road & 9th May Road parallel

08/06/2023

~~AS~~ 9A

DBM laying work for these roads, 11th May Road, 28th cross Road, 1st cross Road, 10th B. May Road, 1st sector

09/06/2023

~~AS~~ 9A

Bituminous concrete in B. work: 11th May Road, 1st cross Road, 10th May Road, 9th May Road, 1st sector

10/06/2023

~~AS~~ 9A

Bituminous concrete laying work at Judicial Road, 8th May Road, 7th cross Road, 2nd cross Road, 1st cross Road

12/06/2023

~~AS~~ 9A

Bituminous concrete laying work at 11th May Road, 1st B. May Road, 15th May Road, 15th May Road.

~~AS~~ 9A

13/06/2023

BC laying work at Judicial layout 11th cross Road,
21st Main Road, 15th cross Road

14/06/2023

BC laying work at Judicial layout 14th cross Road,
Gvk layout 15th 'A' cross Road, 8th Main Road,
1st Main Road

15/06/2023

BC laying work progressing at 5th cross Road,
6th cross Road, Railway parallel Road,

16/06/2023

BC laying work progressing at Judicial layout
15th Main Road, 28th cross Road, 11th cross Road,

17/06/2023

BC laying work progressing at Judicial layout
1st cross Road, 13th Main Road

19/06/2023

Road Marking work progressing at 13th Main
Road, 1st cross Road, 10th Main Road, 9th Main,
8th Main, 2nd cross Road, 8th Main, 1st cross Road,
7th cross Road, 1st 'A' Main Road, 1st 'B' Main Road

01/07/2023

Road Marking Work progressing at
1st & 8th Main Road, 15th Main Road, 13th Main Road, Judicial layout
21st cross Road, 21st Main Road, 11th cross Road,
14th cross Road, Ekk layout, 15th A¹ cross Road,
9th Main Road, 11th Main Road, 5th cross Road,
Railway parallel Road, 8th Main Road, 17th Main Road

03/07/2023

AS et

Road Marking work progressing at Judicial layout
28th cross Road, 1st cross Road, 8th sector
10th & 8th Main Road

04/07/2023

AS et

kerb painting work Judicial layout
Road, Panjrevappa Main Road, 13th Main Road
13th Main Road, 2nd cross Road

05/07/2023

AS et

kerb painting work progressing at Judicial layout
Road, 26th cross Road, 21st cross Road, 15th Main Road,
13th Main Road, 1st cross Road

06/07/2023

AS et

kerb painting work progressing at 1st cross Road
Road, 10th Main Road, 9th Main Road

AS et

10/07/2023

kerb painting work progressing at 1st cross Road,
2nd cross Road, 8th Main Road, Railway parallel

11/07/2023

kerb painting work progressing at 2nd cross Road,
1st 'A' Main Road, 1st 'B' Main Road, 15th cross
Road, Allalandra Main Road,

12/07/2023

kerb painting work progressing at Industrial
layout 1st Main Road, 7th cross Road,
Railway flyover Road,

13/07/2023

kerb painting work progressing at 1st cross
Road, 2nd cross Road, 13th Main Road

14/07/2023

60mm thick Cobble Stone laying work at
Industrial layout 13th Main Road, 1st cross
Road.

17/07/2023

60mm thick Cobble Stone laying work progressing
at Industrial layout 10th Main Road, 9th Main Road

18/07/2023

Common thick Cobble stone laying work
at 2nd cross Road, and also Debris
on the top of drain

19/07/2023

GA

Painting work progressing at
Gallery & Compound wall Judicial layout

20/07/2023

GA

Vitrified floor tiles work progressing at
Badimantun Court Judicial layout

21/07/2023

GA

Earth work Excavation for Road beautification
for G.C. drain at Unnikrishna main Road
left side

22/07/2023

GA

Earth work Excavation for G.C. drain
Right side Position at Food street

24/07/2023

GA


Per work progressing at 11th cross Road
left side Position and also right side

GA

02/08/2023


Bar bending work progressing at 1st yr cross road and also earth work excavation for footing work at food street.

03/08/2023

 ea

Bottom Raft concrete work progressing at 1st yr cross road and also lining for r.r. road at Allalagandra village.

04/08/2023

 ea

centring work progressing at 1st yr cross road and also lining for bottom Raft concrete.

08/08/2023

 ea

side wall concrete work at 1st yr cross road and also bar bending work at senior citizen building.

09/08/2023


 ea

slab lining work at 1st yr cross road and also earth work excavation for footings

10/08/2023

 ea

pcc work progressing at 1st yr cross road & also earth work excavation s.f.m work at senior citizen building

 ea

20/10/2023
bar bunding work and S-S-M work
at Senior citizen building

26/10/2023

S-S-M work progressing at Senior citizen building and also Column concrete work at 1st & cross Road

28/10/2023

Plinth beam bar bunding work at Senior citizen building and also Earth work at 1st & cross Road HDPE pipe work at 1st & cross Road

30/10/2023

Plinth beam concrete work at Senior citizen building and also Earth work at 1st & cross Road Sxavation for Humidifier

~~01/11/2023~~

31/10/2023

Column concrete work at Senior citizen building and also pre cast work at 1st & cross Road for shops

~~01/11/2023~~

02/11/2023

Slab concrete work at Senior citizen building and in 1st & cross Road HDPE pipe laying work

09/12/2023

granite laying work at ground floor of
senior citizen building and also construction
of brick work for shop at 1st 'B' cross Road

AS et

12/12/2023

~~Hum~~ Pipe laying work at 1st 'B' cross
Road at Sanderp. Unnikrishna Road & column
concrete work at senior citizen building

AS et

11/12/2023

finishing work for columns at senior citizen
building and also slab lining work at
1st 'B' cross Road

14/12/2023

Brick work for shop at 1st 'B' cross Road
and also HDPE pipe laying work progressing

AS et

15/12/2023

Roof beam concrete progressing at 1st 'B' cross
Road and also bar banding work at
senior citizen building

16/12/2023

block work progressing at ground floor
senior citizen building and Pump earth work
progressing

AS et

AS et

19/12/2023

block work progressing at senior citizen building
and also earth work excavation for pump
work progressing

20/12/2023

Lintel concrete work progressing at senior
citizen building and also for pump
building work progressing

21/12/2023

centering work for pump & also (chopper)
concrete work progressing at senior citizen
building

22/12/2023

Plastering work progressing at senior citizen
building and also 1st flr (russ) chambers
work progressing

23/12/2023

Senior citizen building granite laying work
progressing and also plastering work also
progressing

~~AS~~ at
Daily

26/12/2023
block work progressing at 2nd floor Senior
Citizen building and side wall concrete work
for pump

~~EA~~ EA

27/12/2023
plastering work progressing ground floor
outside and also granite laying work
progressing at senior citizen building

~~EA~~ EA

28/12/2023
for compound wall block work at senior
citizen building and also wall putty work
for wall at senior citizen building.

~~EA~~ EA

29/12/2023
wall putty work progressing at 1st floor senior
citizen building and also truss work started
at 1st 'B' cross road

~~EA~~ EA

27/01/2024
kerb stone laying work at near shops
at 1st 'B' cross road and also truss work
progressing at 1st 'B' cross road for shops.

~~EA~~ EA

29/01/2024
kerb stone fixing work at 1st 'B' cross road
and also truss work progressing

~~EA~~ EA

~~EA~~ EA

30/01/2024

Mr. [unclear] work for Ramp, around
& also Building surrounding [unclear] at Senior
Citizen building

01/02/2024

~~AS~~ er

Debris Removed at 1st 'B' (WSS) Road and
Kerb stone fixing work progressing at 1st 'B' (WSS) Road

02/02/2024

~~AS~~ er

Earthwork Excavation for 1st Road at 1st 'B' (WSS) Road (Road beautification) and also granite laying work at Senior Citizen building

06/02/2024

~~AS~~ er

Wall Putty progressing at Senior Citizen building
and also GSI laying work at 1st 'B' (WSS) Road

07/02/2024

~~AS~~ er

Pre for Cobble stone work at 1st 'B' (WSS) Road and painting work progressing at Senior Citizen building

08/02/2024

~~AS~~ er

Form thick Cobble stone laying work progressing at 1st 'B' (WSS) Road & also painting work at Senior Citizen building

~~AS~~ er

09/02/2024

Gate fixing work at Senior Citizen building
and also cobble stone laying work at
pit in cross Road

~~A~~ 214